

## City of Southfield 2020 Road Improvement Projects Snapshot

**Civic Center Drive (Lahser to Northwestern)** – The contractor mobilized today, May 11<sup>th</sup>! **Road is CLOSED to thru traffic**; local traffic will have WB access only

**9 Mile (Inkster to Beech)** – Paving of WB lanes is finishing up in the next couple days; one-lane EB traffic is being maintained

**SB Northwestern Service Drive (Evergreen to 9 Mile)** – Water main replacement and water main lining underway.

**SB Northwestern Service Drive TAP Pathway (Civic Center Drive to 10 Mile)** – Most of the path has been paved; retaining wall near drain crossing is installed; concrete barrier wall being constructed now. Waiting for Consumers to lower a gas line that has popped up through the stone grade in a portion of the pathway, resulting in a temporary gap in the pathway paving.

**Sec. 13 (Bonnie Acres/Canterbury Gardens)** – WM work nearly finished on the local streets; paving and restoration continue on local streets; no WM work or paving on Catalpa yet.

**Sec. 24 Area 4** – Installing WM on remaining streets east of Kingshire, sewer east of Kingshire still to come; paving expected on Ridge Cliff Monday (5/18) and Prairie by end of next week.

**Sec. 26 (Washington Village)** – All WM replacement complete; Phase I paving complete; Phase II roads being prepared (lots of earth work) this week for future paving

**Sec. 25 Area 10** – Contractor expected to start May 18<sup>th</sup>!

**Franklin Road (Northwestern to City Limits)** – Contractor expected to start next week! **Road will be CLOSED to thru traffic**; local traffic will have NB access only

**13 Mile (Evergreen to Southfield)** and **12 Mile (Telegraph to Lahser)** – Yet to come this spring!

**Lake Ravines** – Construction expected to start in the Phase I area the last week in May, after Memorial Day. Consumers will start with gas line replacement in the Phase II area the first week of June.